

REF: PLL/DHJ/MoEF/028

Date: 15<sup>th</sup> January, 2016

The Director (Environment)  
Forests & Environment Department,  
Government of Gujarat,  
Block No. 14, 8<sup>th</sup> Floor, Sachivalaya,  
Gandhinagar – 382 010  
(Fax No.: 079-23252156)

**Kind Attn.: Shri Nilesh Trivedi**


**Subject:** Half-yearly Compliance Report with respect to conditions stipulated by Ministry of Environment & Forests, Govt. of India and Department of Forests, Govt. of Gujarat for Installation of Terminal facilities to handle additional 10 MMTPA of LNG (Phase IIIA & Phase IIIB) at PLL Dahej, Gujarat by Petronet LNG Limited, Gujarat as on 31<sup>st</sup> December, 2015

**Ref** : (a) F. No. 11-63/2011-IA-III Dated 26<sup>th</sup> February, 2014  
(b) ENV-10-2013-71-E Dated 13<sup>th</sup> January, 2014

Dear Sir,

The Compliance report as on 31<sup>st</sup> December, 2015 with respect to conditions stipulated by Ministry of Environment & Forests, Govt. of India and Department of Forests, Govt. of Gujarat for Installation of Terminal facilities to handle additional 10 MMTPA of LNG (Phase IIIA & Phase IIIB) at PLL Dahej, Gujarat by Petronet LNG Limited, Gujarat is enclosed.

With regards,

  
S. Baitalik  
Vice President (Projects)

Encl.: As above

Copy to:-

Director,  
Ministry of Environment & Forest,  
Paryavaran Bhawan,  
CGO Complex, Lodhi Road,  
New Delhi – 110 003

Joint Director (S)  
Ministry of Environment & Forests,  
Regional Office, Western Region,  
Kendriya Paryavaran Bhavan,  
Link Road No. 3,  
Bhopal – 462 016

CC to:

- CEO & MD – For kind info. Please
- Director (Technical)
- President (O&M)
- President (Projects)
- Vice President (Plant Head)

## COMPLIANCE STATEMENT AS ON 31.12.2015

**Subject:** Environmental and CRZ Clearance for installation of terminal facilities to handle 10 MMTPA of additional LNG (Phase IIIA & Phase IIIB) at PLL, Dahej, Gujarat by M/s Petronet LNG Limited, dated 26<sup>th</sup> February, 2014 (F.No.11-63/2011-IA-III)

Point-wise compliance statement for the subject environmental clearance is as below:

	<u>CONDITIONS</u>	<u>STATUS</u>
<b>7.</b>	<b><u>Special Conditions:</u></b>	
i)	"Consent for Establishment" shall be obtained from State Pollution Control Board under Air and Water Act and a copy shall be submitted to the Ministry before start of any construction work at the site.	"Consent for Establishment" application was filed with GPCB on 1.3.2014 (GPCB Inward No. 78835 dt.1.3.2014), GPCB conducted site inspection on 04.04.2014 and CTE issued vide their letter no. GPCB/BRCH/B-CCA611(2)/ID-15479/222771 Dated 21.08.2014.
ii)	All the recommendations and conditions stipulated by the Gujarat Coastal Zone Management Authority vide letter no. ENV-10-2013-71-E dated 13.01.2014, shall be strictly complied with.	Noted for Compliance. Please find Attached <b>Annexure-I</b> .
iii)	The facility shall be constructed in accordance with the NFPA 59 A- Standard for the Production, storage and handling of liquefied Natural gas, OISD-194- Standard for Storage and handling of LNG, EN 1473 - Installation and equipment for LNG - Design of onshore installations and M.B.Lal Committee report.	Noted. The facilities design document is in-line with the specified requirements mentioned in the condition and the same will be adhered during construction.
iv)	Precautionary measures shall be put in place to prevent leakage of LNG due to any disasters including tidal/ tsunami wave, seismic and other natural calamities. Disaster Management Plan shall put in place to manage emergencies.	The terminal is designed considering all the specified factors for safe operations. Existing Disaster Management Plan will be updated accordingly, before commissioning of expansion facilities, to the suit the additional facilities requirement.
v)	Oil Spill Contingency Management Plan shall be put in place.	Existing DMP includes oil spill contingency plan, the same will be updated accordingly before commissioning of expansion facilities.
vi)	Online sensor for load monitoring shall be provided, as committed.	Online sensors for gas turbine exhausts will be provided.
vii)	Temperature sensors, gas detectors, spill detectors shall be installed to take care of any type of spillage or leakage of the gas from the plant and the trucks.	Noted. These sensors will be placed as per design for instant detection of any leakage.

*Baitalini*

	<u>CONDITIONS</u>	<u>STATUS</u>
viii)	Project proponent shall explore training the local population with the help of training institutes like ITI etc, to make them suitable for employment in the facility.	Petronet is working continuously for skill development of local people. PLL has recruited fair number of local people. For ancillary and support functions as security services, fire fighting and green belt maintenance etc. PLL is giving preference to local people. Housekeeping contract has been awarded to local Lakhigam village contractor.
ix)	All the recommendation of the EMP, Risk Assessment and Disaster Management Plan shall be complied within letter and spirit. All the mitigation measures submitted in the EMP/DMP report shall be prepared in a matrix format and the compliance for each mitigation plan shall be submitted to MOEF along with half yearly compliance report to MoEF-RO.	Noted for Compliance.
x)	A separate Environment Monitoring Cell shall be set up especially for this plant and details shall be submitted to the Ministry prior to the commencement of operation.	Environment Monitoring Cell is already set up in the existing plant and it will be used for Environment Monitoring of expansion project and a brief report will be submitted to MoEF prior to commencement of operations.
xi)	Construction activity shall be carried out strictly as per the provisions of CRZ Notification, 2011. No construction work other than those permitted in Coastal Regulation Zone Notification shall be carried out in Coastal Regulation Zone area.	Noted. It will be followed as per the condition.
xii)	The project proponent shall set up separate environmental management cell for effective implementation of the stipulated environmental safeguards under the supervision of a Senior Executive.	EMC is already setup in the company headed by Manager (HSE) and supported by Five HSE Officers and it will be used for Environment Monitoring of expansion project.
xiii)	The funds earmarked for environment management plan shall be included in the budget and this shall not be diverted for any other purposes.	Noted. Funds earmarked for environment management plan will be included in the budget and will be used for this activity only.

*Bantala*

	<u>CONDITIONS</u>	<u>STATUS</u>
8.	<b><u>General conditions:</u></b>	
i)	Appropriate measures must be taken while undertaking digging activities to avoid any likely degradation of water quality.	Noted for compliance. Ground water samples are taken and being monitors regularly.
ii)	Full support shall be extended to the officers of this Ministry/Regional Office at Bhopal by the project proponent during inspection of the project for monitoring purposes by furnishing full details and action plan including action taken reports in respect of mitigation measures and other environmental protection activities.	Noted.
iii)	A Six-Monthly monitoring report shall need to be submitted by the project proponents to the Regional Office of this Ministry at Bhopal regarding the implementation of the stipulated conditions.	Noted.
iv)	Ministry of Environment & Forests or any other competent authority may stipulate any additional conditions or modify the existing ones, if necessary in the interest of environment and the same shall be complied with.	Noted.
v)	The Ministry reserves the right to revoke this clearance if any of the conditions stipulated are not complied with the satisfaction of the Ministry.	Noted.
vi)	In the event of a change in project profile or change in the implementation agency, a fresh reference shall be made to the Ministry of Environment and Forests.	Noted.
vii)	The project proponents shall inform the Regional Office as well as the Ministry, the date of financial closure and final approval of the project by the concerned authorities and the date of start of land development work.	Noted. Regional Office as well as the Ministry has been informed about the start of land development works vide our letter no. PLL/DHJ/MoEF/010 Dtd.12 <sup>th</sup> May, 2014.
viii)	A copy of the clearance letter shall be marked to concerned Panchayat/local NGO, if any, from whom any suggestion/ representation has been made received while processing the proposal.	The environment clearance was forwarded to concerned offices. A copy of inwards from such offices was submitted vide our letter no. PLL/DHJ/MoEF/011 Dt.13 <sup>th</sup> May, 2014.
ix)	State Pollution Control Board shall display a copy of the clearance letter at the Regional Office, District Industries Center and Collector's Office/Tehsildar's office for 30 days.	Copy of environment clearance was already forwarded to concerned offices.

*Santosh*

	<u>CONDITIONS</u>	<u>STATUS</u>
9.	These stipulations would be enforced among others under the provisions of Water (Prevention and Control of Pollution) Act 1974, the Air (Prevention and Control of Pollution) Act 1981, the Environment (Protection) Act, 1986, the Public Liability (Insurance) Act, 1991 and EIA Notification 1994, including the amendments and rules made thereafter.	Noted.
10.	All other statutory clearances such as the approvals for storage of diesel from Chief Controller of Explosives, Fire Department, Civil Aviation Department, Forest Conservation Act, 1980 and Wildlife (Protection) Act, 1972 etc. shall be obtained, as applicable by project proponents from the respective competent authorities.	Applicable clearances from following authorities obtained, a copy of same was submitted vide our letter no. PLL/DHJ/MoEF/011 Dt.13 <sup>th</sup> May, 2014: 1. PESO in principle approval obtained vide letter dated 10/10/2012 [PV(WC)S-784/GJ-II] and letter Dt. 19/03/2014[PV(WC)S-784/GJ-II]. 2. Forest Dept. Approval obtained vide letter dated 30/10/2013, No.FCA-1013/10-13/11/SF-31-F.
11.	The project proponent shall advertise in at least two local Newspapers widely circulated in the region, one of which shall be in the vernacular language informing that the project has been accorded Environmental and CRZ Clearance and copies of clearance letters are available with the State Pollution Control Board and may also be seen on the website of the Ministry of Environment and Forests at <a href="http://www.envfor.nic.in">http://www.envfor.nic.in</a> . The advertisement should be made within 10 days from the date of receipt of the Clearance letter and a copy of the same should be forwarded to the Regional office of this Ministry at Bhopal.	A Public Notice was advertized in the local newspapers in English and Gujarati languages. A copy of same was submitted vide our letter no. PLL/DHJ/MoEF/011 Dtd.13 <sup>th</sup> May, 2014. Sandesh Gujarati newspaper dated 07.03.2014 and Times of India English Newspaper dated 07.03.2014  A copy of this notice is already forwarded to RO, Bhopal vide letter dated 07.03.2014 PLL/DHJ/MoEF/2014/007.
12.	This Clearance is subject to final order of the Hon'ble Supreme Court of India in the matter of Goa Foundation Vs. Union of India in Writ Petition (Civil) No.460 of 2004 as may be applicable to this project.	Noted.
13.	Any appeal against this clearance shall lie with the National Green Tribunal, if preferred, within a period of 30 days as prescribed under Section 16 of the National Green Tribunal Act, 2010.	Noted.

*Bansal*

	<u>CONDITIONS</u>	<u>STATUS</u>
14.	Status of compliance to the various stipulated environmental conditions and environmental safeguards will be uploaded by the project proponent in its website.	Six monthly compliance are uploaded at company website <a href="http://www.petronetlng.com">www.petronetlng.com</a> .
15.	A copy of the clearance letter shall be sent by the proponent to concerned Panchayat, Zilla Parisad/ Municipal Corporation, Urban Local Body and the Local NGO, if any, from whom suggestions/ representations, if any, were received while processing the proposal. The clearance letter shall also be put on the website of the company by the proponent.	Refer reply to 8 (viii).  The Environment and CRZ Clearance is already uploaded at company website <a href="http://www.petronetlng.com">www.petronetlng.com</a> .
16.	The proponent shall upload the status of compliance of the stipulated Clearance conditions, including results of monitored data on their website and shall update the same periodically. It shall simultaneously be sent to the Regional Office of MoEF, the respective Zonal Office of CPCB and the SPCB	Complied. The Environment and CRZ Clearance compliance status is already uploaded at company website <a href="http://www.petronetlng.com">www.petronetlng.com</a> . The monitored reports are regularly sent to MoEF RO, Bhopal with copy to GPCB & CPCB.
17.	The environmental statement for each financial year ending 31st March in Form-V as is mandated to be submitted by the project proponent to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of Clearance conditions and shall also be sent to the respective Regional Offices of MoEF by e-mail.	Noted. The Form-V is being updated on company website and sent to MoEF Regional Office by e-mail.

*- Baitalis -*

**ANNEXURE-I**

**COMPLIANCE STATEMENTAS ON 31.12.2015**

**Subject:** Compliance to conditions as conveyed by Department of Forests & Environment, Govt. of Gujarat, Letter No. ENV-10-2013-71-E dated 13<sup>th</sup> January, 2014 as on 31.12.2015

Point-wise compliance statement for the subject environmental clearance is as below:

<b><u>SR. NO.</u></b>	<b><u>CONDITIONS</u></b>	<b><u>STATUS</u></b>
1	The provisions of the CRZ notification of 2011 shall be strictly adhered to by the PLL	Noted
2	PLL shall have to comply with all the Standards/norms prescribed by the Central Pollution Control Board for this project	Noted for compliance.
3	PLL shall have to revise the Emergency Preparedness plan in close coordination with District Authority prior to Commissioning of expansion project.	Noted for compliance.
4	All the recommendations and suggestions given by the VIMTA LABS in their Comprehensive Environment Management Plan shall be implemented strictly by the PLL	Noted for compliance.
5	The construction debris and sewage generated during the construction phase shall not be discharged into the creek, sea, estuary or into the CRZ area. The debris shall be removed from the construction site immediately after the construction is over and shall be disposed off as per the guidance of the GPCB.	Agreed.
6	The construction camps shall be located outside the CRZ area and the construction labours shall be provided with the necessary amenities, including sanitation, water supply and fuel and it shall be ensured that the environmental conditions are not deteriorated by the construction labours	Noted for compliance.
7	The groundwater shall not be tapped to meet with the water requirements during construction or operation phase in any case.	Agreed

*Baitalik*

<u>SR. NO.</u>	<u>CONDITIONS</u>	<u>STATUS</u>
8	A Disaster Management Plan to meet with any eventualities that may arise during construction and/or operation phase shall be prepared implemented.	Noted for compliance.
9	Necessary permissions/Clearances from different departments/ agencies under different laws/ acts shall be obtained before commencing any enabling activities.	Noted for compliance.
10	A separate Environmental Cell with qualified personnel shall be created to implement the Environmental Management Plan and a separate budget shall be provided for this purpose.	Environment Monitoring Cell is already set up in the existing plant and it will be used for Environment Monitoring of expansion project.
11	The cost of the external agency that may be appointed by this department for supervision / monitoring of the project activities during construction/ operational phases shall be borne by the PLL.	Noted.
12	Massive greenbelt development program including the mangrove plantation in 100 ha. shall be carried out in consultation with the Gujarat Ecology Commission/ Forest Department by PLL.	Noted for compliance. Recently, PLL has completed 50 ha. Mangrove Plantation. Also, PLL plan to sign MoU with Forest Department to carry out additional 100 ha. Mangrove Plantation, which is expected to be completed by 2015-16.
13	A large scale socio-economic upliftment program in consultation with the District Collector/ DDO shall be carried out. A separate budget shall be provided for this purpose and details be furnished to this Department from time to time.	Primary health services, Gynec health and Pulse Polio campaign (Pakhajan PHC) to Luvara village. PLL supported noble cause of Construction of Storm water drainage at Shravan Chokdi to Jambusar by pass (over bridge) in Bharuch. This project is executed under District Collector office.  Request from CDHO (Chief District Health Officer) was received to participate in various health initiatives. PLL agreed during meeting with DM to provide the

*Baitalib*



<u>SR. NO.</u>	<u>CONDITIONS</u>	<u>STATUS</u>
		<p>ambulance for PHC, Pakhajan Village of Vagra Taluka. PLL is supporting Luvara School for reference books, uniform, school picnic and creating awareness on environment, health, safety and security aspects through various programs regularly, rewarding bright students etc. PLL celebrated Shala Pravesh Utsav at Luvara School and distributed tool box to children.</p> <p>Bharuch has problem of solid waste management and garbage disposal. To improve on cleanliness of the town, PLL is supporting initiative of GREEN BHARUCH CLEAN BHARUCH by donating two dumper placer worth Rs. 23.94 Lakh.</p> <p>Due to delay in recruitment of teachers, primary schools in and around Dahej has 40% teaching staff. To support education by deploying young educated teachers, PLL sponsored 14 teachers in 4 schools of villages of Dahej, Lakhigam and Luvara.</p> <p>PLL constructed 11hosues of homeless tribes in Luvara village at a cost of 25 Lakh. PLL initiated drive to make Luvara open defecation free by sponsoring toilets for 172 houses at a cost of Rs. 17.2 Lakh.</p> <p>As a part of initiate for Swachh Bharat Abhiyan, PLL constructed five toilet blocks for school at Lakhigam, Luvara, Ambetha, Jageshwar</p>

*Mantali*

<u>SR. NO.</u>	<u>CONDITIONS</u>	<u>STATUS</u>
		<p>&amp; Dahej. Also, PLL has constructed 91 Toilet blocks at an estimated expenditure of Rs. 172 Lakhs for various schools in fifteen district of Assam in co-ordination with Rashtriya Madhiyamik Siksha Abhiyan (RMSA).</p> <p>Cancer screening done (Pep and Breast) for female above 18 years at Luvara village. Establishment of equipment for Ultra Sonography Ward done at General/Civil Hospital, Bharuch. Motivational Awards (Academics and punctuality), School kit and reference books given for Luvara School students. Nutrition and clothing kit (105 nos.) was given to under nourished baby and mother.</p>
14	Environmental Audit report shall be submitted every year. The report shall also cover the change in the coastal and marine environment enroute the proposed rerouted pipeline and due to commissioning of the proposed activities.	Noted for compliance.
15	A six monthly progress reports regarding the compliance of the conditions shall be submitted to this department.	Noted for compliance.
16	Any additional condition that may be imposed by the Ministry of Environment and Forests, Government of India/This department from time to time shall have to be complied with by the PLL	Noted.

*Baitalik.*

# ANNEXURE - II

## AMBIENT AIR QUALITY STATUS REPORT

All units are in  $\mu\text{g}/\text{m}^3$ .

Sr.no.	Month	PM10		PM2.5		SOx		NOx		HC as Methane CH <sub>4</sub>	
		Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
	NAAQ norms	100 $\mu\text{g}/\text{m}^3$		60 $\mu\text{g}/\text{m}^3$		80 $\mu\text{g}/\text{m}^3$		80 $\mu\text{g}/\text{m}^3$		Absent	
1	Jan-15	30.00	142.00	10.00	68.00	6.65	13.65	14.48	24.12	0	0
2	Feb-15	34.00	154.00	12.00	58.00	9.70	14.80	10.90	19.70	0	0
3	Mar-15	32.00	139.00	10.00	58.00	10.80	18.09	10.82	13.41	0	0
4	Apr-15	35.00	141.00	12.00	55.00	10.80	19.10	9.70	14.40	0	0
5	May-15	29.00	142.00	13.00	58.00	10.09	17.01	10.08	19.18	0	0
6	Jun-15	28.00	143.00	12.00	52.00	7.19	19.21	9.07	14.17	0	0
7	Jul-15	28.00	140.00	12.00	58.00	9.79	17.41	8.24	15.31	0	0
8	Aug-15	25.00	132.00	11.00	53.00	9.82	18.31	9.78	17.21	0	0
9	Sep-15	41.00	138.00	14.00	52.00	9.98	18.23	8.74	17.14	0	0
10	Oct-15	36.00	135.00	12.00	52.00	9.89	20.18	10.12	21.19	0	0
11	Nov-15	29.00	137.00	15.00	58.00	9.47	19.18	9.78	17.81	0	0
12	Dec-15	50.00	142.00	12.00	60.00	4.12	22.91	9.09	21.15	0	0
	Range	25-154		10 - 68		4.12 - 22.91		8.24 - 24.12		0 - 0	

*Handwritten signature*

## ANNEXURE - II

### STACK EMISSION AIR QUALITY STATUS REPORT

All units are in mg/Nm<sup>3</sup>.

Sr.no.	Month	GTG			DG SET			FIRE ENGINE		
		SPM	SO <sub>x</sub>	NO <sub>x</sub>	SPM	SO <sub>x</sub>	NO <sub>x</sub>	SPM	SO <sub>x</sub>	NO <sub>x</sub>
GPCB norms		150	100	50	150	100	50	150	100	50
1	Jan-15	32.00	BDL	5.18	57.00	BDL	5.43	33.00	BDL	5.43
2	Feb-15	35.00	BDL	6.21	55.00	BDL	5.19	34.00	BDL	5.11
3	Mar-15	36.00	BDL	5.11	32.00	3.66	3.91	39.00	BDL	4.11
4	Apr-15	35.00	BDL	5.10	35.00	3.71	4.03	29.00	BDL	4.13
5	May-15	33.00	BDL	5.13	35.00	4.52	4.24	29.00	BDL	3.08
6	Jun-15	34.00	BDL	4.33	37.00	4.19	5.37	31.00	BDL	4.18
7	Jul-15	41.00	BDL	4.55	30.00	BDL	4.24	33.00	BDL	4.12
8	Aug-15	41.00	BDL	17.56	38.00	BDL	15.30	33.00	BDL	6.80
9	Sep-15	38.00	BDL	17.11	32.00	BDL	15.57	44.00	BDL	6.98
10	Oct-15	46.00	BDL	14.34	47.00	BDL	14.11	44.00	BDL	6.67
11	Nov-15	42.00	BDL	13.13	39.00	BDL	12.64	51.00	BDL	7.11
12	Dec-15	Not done*	Not done*	Not done*	41.00	BDL	10.89	71.00	BDL	6.55
	Range	32-46	BDL	4.33-17.56	30 - 57	BDL-4.52	3.91 -15.57	29 -71	BDL	3.08 -7.11

**BDL: Means Below Detection Level.**

**\* December-2015, GTG were not running. Hence, No monitoring done.**

*Handwritten signature*

# ANNEXURE - II

## NOISE LEVEL REPORT

Sr.no.	Location	Unit	Limit	Jan-15		Feb-15		Mar-15		Apr-15		May-15		Jun-15		Jul-15		Aug-15		Sep-15		Oct-15		Nov-15		Dec-15	
				L <sub>day</sub>	L <sub>night</sub>	L <sub>day</sub>	L <sub>night</sub>	L <sub>day</sub>	L <sub>night</sub>	L <sub>day</sub>	L <sub>night</sub>	L <sub>day</sub>	L <sub>night</sub>	L <sub>day</sub>	L <sub>night</sub>	L <sub>day</sub>	L <sub>night</sub>	L <sub>day</sub>	L <sub>night</sub>	L <sub>day</sub>	L <sub>night</sub>	L <sub>day</sub>	L <sub>night</sub>	L <sub>day</sub>	L <sub>night</sub>	L <sub>day</sub>	L <sub>night</sub>
1	North	decibel	Day-75 db Night-70db	59.9	60.2	53.8	53.2	60.7	59.6	57.1	52.1	58.3	59.7	58.1	53.4	56.2	42.7	54.3	42.9	56.2	47.6	51.3	51.5	49.4	46.7	55.5	54.2
2	East	decibel	Day-75 db Night-70db	57.8	56.3	53.5	53.4	59.9	60.5	56.9	51.7	57.8	57.6	57.9	52.7	59.7	45.8	53.9	43.6	58.8	49.2	48.3	49.5	58.6	56.2	60	63
3	West	decibel	Day-75 db Night-70db	58.7	58.7	56.3	55.2	56.6	58	58.9	54.8	57.9	58.4	56.8	54.2	60.1	47.9	58.1	49.7	58.7	50.3	48.5	47.7	60.2	54.3	63.7	64.4
4	South	decibel	Day-75 db Night-70db	59.9	59.9	54.7	51.1	60.6	61.2	58.5	55	59.5	60.2	57.6	55.1	59.1	50.4	55.2	48.1	56.8	48.1	47.2	46.2	56.2	50.9	66.2	61.8

*Handwritten signature*

## ANNEXURE - II

### GROUND WATER QUALITY STATUS REPORT

Sr.no.	Parameter	Unit	Aug-15		Nov-15	
			GW1	GW2	GW1	GW2
1	Temperature	°C	30.1	30.2	29	29
2	PH	-	8.09	7.9	7.69	7.84
3	Total Dissolved Solids (TDS)	mg/L	1010	930	1050	960
4	Chlorides as CL	mg/L	5060	2854	3114	2208
5	Sulphate as SO4	mg/L	1246	1611	913	1153
6	BOD (3 days @ 27°C)	mg/L	5	6	7	9
7	COD	mg/L	16	20	24	28
8	Oil & Grease	mg/L	ND	ND	ND	ND
9	Phenolic Compound	mg/L	ND	ND	ND	ND
10	Zinc as Zn	mg/L	<0.1	<0.1	<0.1	<0.1
11	Total Chromium as Cr+3	mg/L	ND	ND	ND	ND
12	Lead as Pb	mg/L	<0.1	<0.1	<0.1	<0.1
13	Cyanide as CN	mg/L	ND	ND	ND	ND
14	Flouride as F	mg/L	0.64	0.49	0.74	0.57
15	Copper as Cu	mg/L	<0.08	<0.08	<0.08	<0.08
16	Insecticide	mg/L	ND	ND	ND	ND
17	Pesticide	mg/L	ND	ND	ND	ND
18	Mercury as Hg	mg/L	<0.001	<0.001	<0.001	<0.001
<b>ND*: Not detected</b>						

*Signature*

## ANNEXURE - II

### MARINE WATER QUALITY STATUS REPORT

Sr.no.	Parameter	Unit	Limit as per IS 10500	Jul-15		Oct-15	
				MW		MW	
1	Temperature	*C		28		31	
2	PH	-		7.34		7.41	
3	Color	Co-pt		20		20	
4	Total Suspended Solids	mg/L		314		305	
5	Total Dissolved Solids (TDS)	mg/L		21204		20716	
6	Chlorides as CL	mg/L		10546		10152	
7	Sulphate as SO4	mg/L		220		215	
8	BOD (3 days @ 27°C)	mg/L		333		330	
9	COD	mg/L		1108		1096	
10	Oil & Grease	mg/L		<5		<5	
11	Phenolic Compound	mg/L		<0.001		<0.001	
12	Zinc as Zn	mg/L		<0.1		<0.1	
13	Total Chromium as Cr+3	mg/L		<0.003		<0.003	
14	Lead as Pb	mg/L		0.068		0.074	
15	Cyanide as CN	mg/L		<0.003		<0.003	
16	Flouride as F	mg/L		0.48		0.55	
17	Copper as Cu	mg/L		<0.08		<0.08	
18	Insecticide	mg/L		ND*		ND*	
19	Pesticide	mg/L		ND*		ND*	
20	Mercury as Hg	mg/L		<0.001		<0.001	
21	Hexavalent Chromium as Cr+6	mg/L		<0.003		<0.003	
22	Nickel as Ni	mg/L		<0.1		<0.1	
<b>ND*: Not detected</b>							

*Maitika*

Mangroves planted in 50 ha. area at NADA Coast during 2009-10





Mangroves planted in 100 ha. area at Ankalva Coast during 2010-11



Mangroves planted in 200 ha. area at Ankalva Coast during 2011-12



Mangroves planted in 200 ha. area at Ankalva Coast during 2012-13



Mangroves planted in 100 ha. area at Bhavnagar Coast during 2012-13



Mangroves planted in 200 ha. area at Bhavnagar Coast during 2013-14



Mangroves plantation activities in 200 ha. area at Bhavnagar Coast during 2014-15



Mangroves plantation activities in 50 ha. area at Kentiyajal Coast during 2014-15

